

## **PV Rail Shed Extension – Infrastructure Project**

#### **Shed Sketch**

2 Wall sections using 10' 2x4s , 120" long 51" inside, 54" high, foundations same at in other shed. Roof extends a foot on each end to match the main roof and-hold the gutter, held up by the 2x6



**roof detail,** using 1x4". 37" every two feet connecting wall to the shed; the three at 22" long to hold the metal roof



#### **Shed Extension material cost**

A lean-to on the north side of the old shed

| Item Description                            | Cost     |
|---|----------|
| 4' x 20' x 5' high lean-to shed, metal roof |          |
| - metal roof – 3 sheets 36" x 10 ft. @\$60  | \$180    |
| - 5/8 plywood five sheets 4'x8' @ \$60      | \$300.00 |
| - 2"x4" x 10 SPF ft qty 14 @ \$6            | \$84.00  |
| - ten 1x4 x 10'                             | \$50.00  |
| - screws, hinges, lock, paint               | \$80.00  |
| Five post blocks 14                         | \$70.00  |
|   | 44       |


++

| Total Material Cost, not including GST/PST | \$800.00 |
|--|----------|
| pst/gst paid .12 * 670                     | \$96     |
| Total Project Cost, with GST/PST           | \$900    |

## **DRAFT**

5 pier blocks like these that are on the other shed.





Shed extension should match the one on the other side, except longer and taller







# Advance prep work

- \_
- Install the five 12x12 post beams (flat side up) to the same height as the shed foundation
- lay 36" landscape fabric for weed control
- add 2" layer of gravel, flattened and level
- lay the 20' of track using wooden ties

### Later, or at the same time:

- make and install the right hand switch on the hand-car track, and
- connect it to the shed-extension track



Window idea on shed side

